

#### PCN-2014-548

Assembly and Test Site Transfer from StatsChipPac Kuala Lumpur, Malaysia (SCM) to ASE-Chung Li (ASE-CL) Taiwan for the CS42L56-CNZ(R) component

Process/Product Change Notification (Reference Advance PCN-2014-533)

Date: July 2014

Dear Customer:

As a follow up to the PCN-2014-548 Qualification Plan sent in June 2014, Cirrus Logic is pleased to announce that both the Test Equipment Correlation Plan and the Reliability Qualification Stress Testing have been successfully completed.

## **Reliability Qualification Results:**

The Reliability Qualification testing has successfully completed and passed all testing.

#### **Tester Equipment Correlation Results:**

As noted, the equipment platform technology, hardware and software remain the same. The visual / mechanical inspection as well as tape and reel operations are compliant to JEDEC industry standards.

In addition, the test equipment correlation plan has successfully passed all of the established criteria for production use. Specifically, all tests fail with an open socket condition, all confirmed fails at the prior test site location were verified at the recently established test site location and a large sample from multiple lots were run at applicable temperatures with the production level test load board, which verified all distributions were in line with expectation as well as met and/or exceeded data sheet specification requirements.

## **Final Disposition Statement:**

Both the Test Equipment Correlation Plan and the Reliability Qualification Stress Testing have been successfully completed. Based on these results, the designated site location has been approved as a manufacturing site for this respective product and delivery of material shipments to customers will commence upon availability.

Sincerely,

PCN Coordinator Cirrus Logic Corporate Quality Phone: +1(512) 851-4000

## Attachment: 1

## **Products Affected:**

Cirrus Logic

The devices listed on this page are the complete list of affected devices. According to our records, these are the devices that you have purchased within the past twenty-four (24) months. The corresponding customer part number is also listed, if available.

Technical details of this Process / Product Change follow on the next page(s).

| <b>Initial PCN Number:</b> 2       |               |   | 2014                      | L4-548 P   |   |                          | PCN Date: |             | Jui      | June 2014 |           |
|------------------------------------|---------------|---|---------------------------|--|---|--------------------------|-----------|-------------|----------|-----------|-----------|
| Title:                             |               | Asser   | mbly and                  | and Test Site Transfer from StatsChipPac Kuala Lumpur, Malaysia to |   |                          |           |             |          |           |           |
|                                    |               | ASE-Chung Li (ASE-CL) Taiwan for the CS42L56-CNZ(R) component |                           |  |   |                          |           |             |          |           |           |
| Customer Local Fie                 |               |   | Local Fi                  | eld Sa   | les   | Phone:                   |           | (512) D     |          |           | Corporate |
| Contact: Represe                   |               | entative  |                           |  | 851-  | 4000                     |           |             | Quality  |           |           |
|                                    |               |   |                           |  |   |                          |           |             |          |           |           |
| Proposed 1 <sup>st</sup> Ship Date |               |   | ip Date                   | :  | August 2014   | Estimated Sample May 20: |           |             | May 2014 |           |           |
|                                    |               |   |                           |  |   | Availability date:       |           |             |          |           |           |
| Change Type:                       |               |   |                           | Asser  | sembly and Test Site Transfer to an existing Qualified Cirrus Logic |                          |           |             |          |           |           |
|                                    |               |   |                           | Site I   | te Location: Change Type = Major                                    |                          |           |             |          |           |           |
| $\boxtimes$                        | Assembly Site |   |                           |  | Assembly Process  |                          |           | $\boxtimes$ | Assen    | ibly Ma   | iterials  |
|                                    | Desi          | ign   |                           |  | <b>Electrical Specif</b>  | ication                  |           |             | Mecha    | nical     |           |
| _                                  |               |   | •                         |  |   |                          | Specif    | ication     | 1        |           |           |
|                                    |               |   | Packing/Shipping/Labeling |  | ling  |                          | Test P    | rocess      |          |           |           |
| Wafer Bump                         |               |   | Wafer Bump Material       |  |   |                          | Wafer     | Bump        | Process  |           |           |
|                                    | Site          |   |                           |  |   |                          |           |             |          |           |           |
|                                    | Waf           | er Fa   | b Site                    |  | <b>Wafer Fab Mate</b>   | rials                    |           |             | Wafer    | Fab Pi    | ocess     |

| PCN I   | Details       |                             |  |  |
|---|---------------|-----------------------------|--|--|
| <b>Description of Change:</b>   |               |                             |  |  |
|   |               |                             |  |  |
| rrus Logic's package Assembly and Test Supplier, StatsChipPac, has announced their site in Lumpur, Malaysia will close by September 30th, 2014. |               |                             |  |  |
| Cirrus Logic is qualifying and will move these products to the existing qualified subcontractor (ASE-CL) site location in Chung Li Taiwan.      |               |                             |  |  |
| Below you will find an outline of the described changes for these components:   |               |                             |  |  |
| CS42L56-CNZ(R)  |               |                             |  |  |
| <ul> <li>Assembly and Test Site Change:</li> </ul>  |               |                             |  |  |
| From: StatsChipPac Kuala Lumpur, I  | Malaysia      | → To: ASE-Chung Li (ASE-CL) |  |  |
| Taiwan  |               |                             |  |  |
| <ul> <li>PackMark COO Symbolization:</li> </ul>   |               |                             |  |  |
| From: <b>MAL</b>  | $\rightarrow$ | To: <b>TWN</b>              |  |  |
| <ul> <li>Mold Compound:</li> </ul>  |               |                             |  |  |
| From: Sumitomo EME-G770   | $\rightarrow$ | To: Hitachi CEL-9240HF      |  |  |
| <ul> <li>DIE Attach:</li> </ul>   |               |                             |  |  |
| From: Ablebond 8290   | $\rightarrow$ | To: Henkel ABT125           |  |  |
|   |               |                             |  |  |
| Reason for Change:  |               |                             |  |  |

Cirrus Logic's package Assembly and Test Supplier, StatsChipPac, has announced their site in Kuala Lumpur, Malaysia will close by September  $30^{th}$ , 2014.

PCN-2014-548

Cirrus Logic is qualifying and will move these products to the existing qualified subcontractor (ASE-CL) site location in Chung Li Taiwan.

## **Special Note:**

As a full services supplier and in order to ensure continuity of supply as well as sustain quality an accelerated timeframe has been established for the full transfer of said product no later than September 30th, 2014.

Earlier production level material may be available from the qualified subcontractor (ASE-CL) site location in Chung Li Taiwan, but shipment(s) from Cirrus Logic are contingent on successful completion of the designated site transfer qualification.

## Anticipated impact on Form, Fit, Function, Quality or Reliability (positive / negative):

Anticipated No Adverse Impact to the Quality & Reliability of said product; as Transfer Site is an existing Cirrus Logic qualified subcontractor (ASE-Chung Li) site location in Taiwan and considered low risk.

**Customer Part Number** 

**Cirrus Logic Part Number** 

Device 1: CS42L56-CNZ(R)

## Changes to product identification resulting from this PCN:

The Cirrus Logic component symbolization on the external face of the device reflects the designated Country Of Origin.

## Below you will find a representative example:

Our part: CS42L56-CNZ(R)

Mark format: **234** Mark change:

Assembly vendor = None (not shown on mark)
 COO = changing From: MAL → TO: TWN

Line 1: Country Of Origin (COO)

Line 2: Logo Line.

Line 3: Part Number (6 spaces max.) Line 4: Package Mark (6 spaces max.)





With the Assembly Site and Test Transfer to ASE-Chung Li (ASE-CL) Taiwan, the material will receive the appropriate designation for the Country Of Origin.

## **Qualification Data:**

This qualification has been specifically developed for the validation of this change. The qualification data validates that the proposed change meets the applicable released technical specifications.

Qualification Schedule:Start:March 2014End:July 2014

## **Qualification Device Construction Details:**

|                      | Device 1                           | Device 2 (QBS Vehicle)             |  |  |
|----------------------|------------------------------------|------------------------------------|--|--|
| Part Number(s):      | CS42L56-CNZ(R)                     | CS42L55-CNZ(R)                     |  |  |
| Wafer Fab Site:      | YF                                 | YF                                 |  |  |
| Wafer Technology:    | 0.25 um                            | 0.25                               |  |  |
| Die Size:            | 8.27 mm                            | 8.06 mm                            |  |  |
| Assembly Site:       | ASE-Chung Li (ASE-CL) Taiwan       | ASE-Chung Li (ASE-CL) Taiwan       |  |  |
| Package Type/Code:   | 40QFNX5Z XQFN 5x5                  | 36QFN5XZ / XQFN 5x5                |  |  |
| Moisture Level:      | MSL (Moisture Sensitivity Level) 2 | MSL (Moisture Sensitivity Level) 2 |  |  |
| Package Pins:        | 40 NL QFN                          | 36 NL QFN                          |  |  |
| Lead Frame Material: | Cu (Copper)                        | Cu (Copper)                        |  |  |
| Mold Compound        | CEL-9240HF                         | CEL-9240HF                         |  |  |
| Supplier:            | Hitachi                            | Hitachi                            |  |  |
| Lead Finish:         | Matte Sn Plate                     | Matte Sn Plate                     |  |  |
| Die Attach Material  | Henkel ABT125                      | Henkel ABT125                      |  |  |
| Wire Diameter:       | 0.8 mil                            | 0.8mil                             |  |  |
| Wire Base Metal:     | Au (Gold)                          | Au (Gold)                          |  |  |
|                      |                                    |                                    |  |  |

The Qualification Plans are designed using JEDEC and other applicable industry standards. An overall summary of the Qualification results will be submitted upon completion.

# CS42L56-CNZ(R) (Qualified by Similarity) with CS42L55-CNZ(R) Qualification

| CS42L55-CNZ(R) Qualific | cation: | ☐ Plan | ☐ Test Results |             |
|-------------------------|---------|--------|----------------|-------------|
| Doliability Tost        |         |        |                | Sample Size |
| Reliability Test        |         |        |                | (PASS/FAIL) |

| JEDEC<br>J-STD-020A        | MSL2 / 260°C<br>(3 Lots)   | 693 / <b>0</b>              |
|----------------------------|--|-----------------------------|
| JESD22<br>A101             | 130C/85%RH/96 hrs (BHAST)<br>Read Points (96 Hrs)<br>(3 Lots)  | 231 / 0                     |
| JESD22<br>A104             | -65°C to +150°C for 500 cycles<br>(3 Lots)   | 231 / 0                     |
| JESD22<br>B116             | Paragraph 4 (Procedure)<br>(3 Lots)  | 5 / <b>0</b>                |
| MIL-STD-883<br>Method 2011 | Paragraph 3 (Procedure) (3 Lots)   | 5 / <b>0</b>                |
| JESD22<br>B102             | 93°C / 8 hr steam age before SD (3 Lots)   | 5 / <b>0</b>                |
| JESD22<br>B100 + B108      | Package outline per JESD95<br>Cpk > 1.50 per JESD95<br>(3 Lots)  | 60 / <b>0</b>               |
| JESD22<br>A103             | 150°C for 1000 hrs<br>(2 Lots)   | 90 / 0                      |
|                            | J-STD-020A  JESD22 A101  JESD22 A104  JESD22 B116  MIL-STD-883 Method 2011  JESD22 B102  JESD22 B100  JESD22 B100 + B108 | J-STD-020A (3 Lots)  JESD22 |

#### Notes:

- Qualification tests "pass" on zero fails for each test
- CS42L55-CNZ(R) serves as the Qualification Vehicle for CS42L56-CNZ(R)

## **Reliability Qualification Results:**

The Reliability Qualification testing has successfully completed and passed all testing.

## **Test Equipment Correlation Plan**

#### Note:

- The Equipment Platform Technology, Hardware and Software remain the same.
- The Visual / Mechanical inspection and Tape and Reel operations are compliant to JEDEC industry standards

## The Test Equipment Correlation plan involves the following:

- Running the new site program with an OPEN Socket (No Unit) to ensure "All" tests fail.
- Serializing Control (Known Good) Units and testing the material on both test platforms (Existing and New Location) at all applicable test temperatures utilizing the same load-board and test site(s). A correlation comparison will be made on "All" individual components. If there is a concern or discrepancy exists, a bench level correlation will be performed to ensure new site meets data sheet requirements.
- Running samples from 2 or more lots at the existing site and at new site location. The results from each site will be compared.
- Running (the same) sample non-continuity failures (different failing tests) and testing them at the existing site and at the new site. All units are expected to fail at the new site location.
- Performing GR&R (Gauge Repeatability & Reproducibility)

## **Tester Equipment Correlation Results:**

As noted, the equipment platform technology, hardware and software remain the same. The visual / mechanical inspection as well as tape and reel operations are compliant to JEDEC industry standards.

In addition, the test equipment correlation plan has successfully passed all of the established criteria for production use. Specifically, all tests fail with an open socket condition, all confirmed fails at the prior test site location were verified at the recently established test site location and a large sample from multiple lots were run at applicable temperatures with the production level test load board, which verified all distributions were in line with expectation as well as met and/or exceeded data sheet specification requirements.

## **Final Disposition Statement:**

Both the Test Equipment Correlation Plan and the Reliability Qualification Stress Testing have been successfully completed. Based on these results, the designated site location has been approved as a manufacturing site for this respective product.